Public Meeting November 17, 2026

Project Overview

- Rehabilitation of SH 256 from 16th street to US 287.
- Duration 264 working days = 15 Months
- Start date: Dec 1st, 2026
- End date: Feb. 18th, 2028
- 3 Phases

Phase 1 – Preparation for Traffic Shift

- Construct temporary pavement on northwest side of 16th Street / SH256 intersection for when traffic is shifted in Phase 2.

Phase 2 – Rehab the South Half of the Roadway

- Construct temporary pavement on southwest side of 16th Street / SH256 intersection for when traffic is shifted in Phase 3.
- Rehab the south half of the roadway.
- Will involve sidewalks throughout the full length.
- Road will be closed to through traffic from 16th Street to US 287. Through traffic will be routed around on FM2361(16th Street) to US 287.
- Traffic will be reduced to one lane two-way traffic between 10th Street and 7th Street.

Phase 3 – Rehab the North Half of the Roadway

- Will involve sidewalk and roadway work on the north half of SH256 throughout the full length between 16th Street and US 287.
- Detour on FM2361(16th Street) will be removed.
- Through traffic will be on the south half of SH256.

Q&A